ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ **ಶ್ರೀ.ಐ.ಟಿ.ರವಿಕುಮಾರ್** ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 27.01.2014 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 17.10.2016 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 900 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. 28/10/16

ಕೆಳಗೆ(ಸಿ) ಕಂಡಿರುವ (ಎ) ರ ಬರಹದಂತೆ ಇಂದಿನಿಂದ ಕಾಲುಗಡಿಯಿಲಿಕಾರಿಯವರ ನಿರ್ಧಾರವನ್ನು ಪಡೆಯಲು ಕ್ರಮ ಜರುಗಿಸಲಾಗಿದೆ. 11 ಜನವರಿ 16

ಕೆಳಗೆ(ಬಿ) ರಂತೆ ಶೇ. 10% ಮೊತ್ತವನ್ನು ದಂಡವನ್ನಾಗಿ ವಿಧಿಸಬಹುದು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Scanned by CamScanner

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to road, drain, foot path BTS layout and Cheshadri layout to Bagalagunte ward No-14.	
2	Estimate Cost	1900 lakhs.	
3	Work Code		
4	Job Code	014-14-000007	
5	A.S No.	215 | 13-14-30-1013.	
6	T.S No	224 | -30-1013.	
7	Work Order/Agreement No	215 | 27-01-2014.	
8	Tender Premium		
9	Stipulated Time for completion of Work		
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	U.G.D. Course Levelling. Breakdown.	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted	900 days.	
19	Conditions imposed if any		

Asst. Engineer,
Ward no.

Asst. ~~Executive Engineer~~,
Sub Division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner